

Transformer M1: Estimated turn ratio

Actual number of turns per windings are unknown.

Winding for pin 3-5 is guessed/assumed to have 100 turns. The other windings are given an estimated turns number by measuring the inductance. Measured using ESR meter DE-5000 at 100Hz. All measurements are made while still mounted on PCB, and therefore the components connected will cause some deviation. Assumed accuracy $\pm 20\%$.

Actual marking (possible undocumented in-house):

SYMW
1A7

